

(様式1)

広野町 復興交付金事業計画 令和2年度進捗状況報告 総括表

令和3年3月末時点

(単位:千円)

	年度	交付額 (国費)	契約済額 (国費相当額)
	広野町 交付分	H23	33,750
H24		1,085,887	196,550
H25		1,483,924	1,018,914
H26		458,296	716,282
H27		732,527	442,473
H28		606,144	907,193
H29		31,927	227,073
H30		0	148,707
H31		0	78,408
H32		0	47,205
合計		4,432,455	3,782,805

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	0	4,432,455	0	3,785,883	646,572

(単位:千円)

<参考> 都道県交付分 (うち、当該市町 村分)	年度	交付額 (国費)	契約済額 (国費相当額)
		H23	16,000
H24		260,000	34,837
H25		1,056,801	518,097
H26		1,142,166	746,769
H27		2,232,200	1,561,729
H28		18,000	938,887
H29		0	31,221
H30		0	0
H31		0	0
H32		0	0
合計		4,725,167	3,831,540

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和2年度事業分まで) A	事業間流用増減額 (令和2年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	3,785,883	4,432,455	0	0	646,572
都道県交付分	3,831,540	4,725,167	▲ 384,400	0	509,227
合計	7,617,423	9,157,622	▲ 384,400	0	1,155,799

※令和2年度までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

広野町 復興交付金事業計画 令和2年度進捗状況報告 総括表

省庁名 文部科学省

令和3年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
	1	2	3	4	5	6								24	29							
17	A	-	4	-	1	-	埋蔵文化財試掘調査事業 (被災個人住宅試掘・記録保存調査)	広野町全 域	町	町	直接	廃止	13,050	24	~	29	H23				0	
																	H24	9,787			9,787	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	9,787	0	0	9,787	
																	22	A	-	4	-	
H24				0																		
H25	2,268		1,106	1,162																		
H26				0																		
H27			100	▲100																		
H28				0																		
H29				0																		
H30				0																		
H31				0																		
H32				0																		
累計	2,268	0	1,206	1,062																		
													市町村 交付分		各年度 別合計							
													H23	0	0	0	0					
													H24	9,787	0	0	9,787					
													H25	0	0	0	0					
													H26	0	0	0	0					
													H27	0	0	0	0					
													H28	0	0	0	0					
													H29	0	0	0	0					
													H30	0	0	0	0					
													H31	0	0	0	0					
													H32	0	0	0	0					
													13,050	市町村交付分 計	9,787	0	0	9,787				
													都道県 交付分		各年度 別合計							
													H23	0	0	0	0					
													H24	0	0	0	0					
													H25	2,268	0	1,106	1,162					
													H26	0	0	0	0					
													H27	0	0	100	▲100					
													H28	0	0	0	0					
													H29	0	0	0	0					
													H30	0	0	0	0					
													H31	0	0	0	0					
													H32	0	0	0	0					
													3,024	都道県交付分 計	2,268	0	1,206	1,062				
													市町村 都道県 計		各年度 別合計							
													H23	0	0	0	0					
													H24	9,787	0	0	9,787					
													H25	2,268	0	1,106	1,162					
													H26	0	0	0	0					
													H27	0	0	100	▲100					
													H28	0	0	0	0					
													H29	0	0	0	0					
													H30	0	0	0	0					
													H31	0	0	0	0					
													H32	0	0	0	0					
													16,074	合計	12,055	0	1,206	10,849				

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
1	D	-	20	-	1	-	都市防災推進 事業(広野町 復興まちづくり 計画(仮称)策 定)	広野町域	町	町	直接	完了	45,000	23	~	25	H23	22,500		22,500	H24年5月計画作成業務委託発注。	
																	H24			22,498	▲ 22,498	
																	H25	11,250		11,183	67	H25年7月計画作成業務委託発注。
																	H26					
																	H27					
																	H28					
																	H29					
																	H30					
																	H31					
																	H32					
累計	33,750	0	33,681	69																		
2	D	-	23	-	1	-	防災集団移転 促進事業	下北迫字 苗代替外 1地区	町	町	直接	完了	6,300	23	~	24	H23	11,250		11,250	H24年7月移転候補地検討委託業務発注。	
																	H24			4,725	▲ 4,725	
																	H25					
																	H26					
																	H27					
																	H28		▲ 6,525		▲ 6,525	
																	H29					
																	H30					
																	H31					
																	H32					
累計	11,250	▲ 6,525	4,725	0																		
3	◆	D	-	22	-	1	防災緑地基本 計画策定事業	浅見川地 区	県	県	直接	完了	20,000	23	~	24	H23	16,000		16,000	25年3月、基本計画に関連する設計調査業務を実施	
																	H24			12,209		▲ 12,209
																	H25					
																	H26					
																	H27					
																	H28					
																	H29					
																	H30					
																	H31					
																	H32					
累計	16,000	0	12,209	3,791																		
4	D	-	1	-	1	-	道路事業(市 街地相互の接 続道路等)	広野小高 線(現道)	町	町	直接	完了	303,992	24	~	30	H23	141,825		488	H24年6月実施設計発注。	
																	H24	107,725		26,243	81,482	H25年6月設計完了。H25年9月用地買収着手。
																	H25	17,050		27,452	▲ 10,402	H27年1月 一部道路改良舗装工事発注済。
																	H26					
																	H27		▲ 31,006	36,539	▲ 67,545	H27年12月 一部道路改良舗装(L=100m)工事発注済。
																	H28			41,328	▲ 41,328	H28年8月 一部道路改良舗装(L=203m)工事発注済。
																	H29			22,450	▲ 22,450	H29年9月 一部道路改良舗装工事発注済。
																	H30			9,323	▲ 9,323	
																	H31					
																	H32					
累計	266,600	▲ 31,006	163,823	71,771																		

5	D	-	1	-	2	-	道路事業(市街地相互の接続道路等)	久保田1号線	町	町	直接	完了	811,699	24	~	29	H23				H24年6月測量設計委託発注。	
																	H24	99,975		34,641	65,334	
																	H25	402,225		217,742	184,483	H25年6月設計完了。H25年7月用地買収着手。同月工事着手。
																	H26	172,050		122,484	49,566	H26年9月JRアンダー工事完了。
																	H27			983	▲ 983	
																	H28		▲ 45,183		▲ 45,183	H28.9月道路新設工(L=501m)工事発注済。
																	H29			104,470	▲ 104,470	H29.6月道路新設工工事発注済。
																	H30					
																	H31					
																	H32					
累計	674,250	▲ 45,183	480,320	148,747																		
6	D	-	1	-	3	-	道路事業(市街地相互の接続道路等)	浜田線	町	町	直接	完了	80,437	24	~	30	H23				H24年6月測量設計委託発注。	
																	H24	24,025			24,025	
																	H25	18,600		2,877	15,723	H25年3月設計完了。H26年4月用地買収着手。
																	H26			5,742	▲ 5,742	用地買収
																	H27	14,858		2,533	12,325	用地買収
																	H28	4,855		81	4,774	用地買収
																	H29			3,369	▲ 3,369	H29.6月道路改良舗装工事発注済。
																	H30			25,030	▲ 25,030	
																	H31					
																	H32					
累計	62,338	0	39,632	22,706																		
7	D	-	1	-	4	-	道路事業(市街地相互の接続道路等)	JR常磐線 広野駅 自由通路	町	町	直接	完了	437,988	24	~	29	H23					
																	H24	9,300			9,300	
																	H25	48,825			48,825	H25年11月測量設計発注。
																	H26			14,817	▲ 14,817	JR協議
																	H27	89,751		27,505	62,246	JR工事協定(27年度、28年度)協定締結済
																	H28	191,564		220,367	▲ 28,803	JR工事協定(28年度)工事協定完了
																	H29			21,535	▲ 21,535	二線橋付帯工事
																	H30					
																	H31					
																	H32					
累計	339,440	0	284,224	55,216																		
8	D	-	1	-	5	-	道路事業(市街地相互の接続道路等)	下浅見川線	町	町	直接	完了	397,741	24	~	28	H23				H24年8月測量設計委託発注。	
																	H24	12,400		3,088	9,312	
																	H25	76,725		11,408	65,317	H25年6月工事着手。(一部完了)
																	H26	71,300		22,863	48,437	残工区工事未着手。
																	H27	138,456		124,469	13,987	H27年10月 橋梁整備工事発注
																	H28	9,368		132,435	▲ 123,067	H29年3月整備工事完了
																	H29					
																	H30					
																	H31					
																	H32					
累計	308,249	0	294,263	13,986																		
9	D	-	1	-	6	-	道路事業(市街地相互の接続道路等)	広長久保田線	町	町	直接	完了	411,983	24	~	31	H23				H24年6月測量設計委託発注。	
																	H24	123,000			123,000	
																	H25	88,500		26,346	62,154	H25年6月設計完了。H25年9月用地買収着手。
																	H26	52,500		17,683	34,817	H26年8月 一部道路改良舗装工事発注済。H27年5月完了。
																	H27			54,251	▲ 54,251	H27年12月(約400m舗装)発注済。H28年3月完了。
																	H28	56,842		10,143	46,699	用地買収
																	H29			15,242	▲ 15,242	H29年道路改良着手
																	H30			62,244	▲ 62,244	
																	H31			59,169	▲ 59,169	
																	H32		▲ 11,855		▲ 11,855	
累計	320,842	▲ 11,855	245,078	63,909																		

10	D	-	1	-	7	-	道路事業(市街地相互の接続道路等)	(仮)2号線	町	町	直接	完了	193,694	24	~	28	H23				H24年6月測量設計委託発注。	
																	H24	54,000			54,000	
																	H25	21,750		12,979	8,771	H25年6月設計完了。H25年8月用地買収着手。
																	H26			21,254	▲ 21,254	H27年3月一部工事(25線越分)完了。H27年4月一部工事(26年
																	H27	88,409		44,328	44,081	H27年12月(約200m舗装)発注済。H28年3月完了。
																	H28	30,921		48,113	▲ 17,192	H28年5月(約180m舗装)発注済。取付道路工H28年11月(約
																	H29		▲ 49,810		▲ 49,810	246m)発注済。
																	H30					
																	H31					
																	H32					
累計	195,080	▲ 49,810	126,674	18,596																		
11	D	-	1	-	8	-	道路事業(市街地相互の接続道路等)	(仮)3号線	町	町	直接	完了	26,845	24	~	26	H23					
																	H24	35,250		2,503	32,747	
																	H25			12,638	▲ 12,638	H25年10月用地買収着手。
																	H26			4,696	▲ 4,696	H26年11月全線工事完了
																	H27		▲ 15,117		▲ 15,117	
																	H28					
																	H29					
																	H30					
																	H31					
																	H32					
累計	35,250	▲ 15,117	19,837	296																		
12	D	-	1	-	9	-	道路事業(市街地相互の接続道路等)	(仮)4号線	町	町	直接	完了	170,998	24	~	28	H23				H24年6月測量設計委託発注。	
																	H24	22,500			22,500	
																	H25	51,750		8,050	43,700	H25年6月設計完了。H25年10月用地買収着手。
																	H26	7,875		64,203	▲ 56,328	H27年2月一部工事完了。
																	H27		46,123		46,123	H27年12月(約200m)発注済。
																	H28			30,310	▲ 30,310	用地買収。H28年4月完了。
																	H29					
																	H30					
																	H31					
																	H32					
累計	82,125	46,123	102,563	25,685																		
13	D	-	4	-	1	-	災害公営住宅整備事業等(災害公営住宅の整備、災害公営住宅に係る用地取得造成等)	下浅見川字桜田地区	町	町	直接	完了	1,191,260	24	~	26	H23				H24年6月建築設計業務発注。H24年6月敷地造成工事設計業	
																	H24	450,625	▲ 31,299	86,376	332,950	務発注。H24年11月造成工事発注。
																	H25	540,054		650,941	▲ 110,887	
																	H26		82,974	321,592	▲ 238,618	H26年9月 建築竣工。
																	H27					
																	H28					
																	H29					
																	H30					
																	H31			▲ 31,299	31,299	
																	H32					
累計	990,679	51,675	1,027,610	14,744																		

14	◆	D	-	1	-	1	-	1	都市公園事業	下浅見川 字本町地 区	町	町	直接	完了	34,000	24	~	28	H23						
																			H24	20,800			20,800		
																			H25	6,400		7,842	▲ 1,442	H25年9月用地取得。 設計未着手。	
																			H26						
																			H27						
																			H28			9,315	▲ 9,315	H28年8月 設計完了。H29年3月 整備工事完了	
																			H29						
																			H30						
																			H31						
																			H32						
																			累計	27,200	0	17,157	10,043		
																			15	D	-	1	-	10	-
H24	40,000		12,083	27,917																					
H25	391,200		335,674	55,526	25年11月、道路改良工発注																				
H26	588,000		388,816	199,184	27年3月、道路改良工実施																				
H27	1,107,200		966,366	140,834	28年3月、道路改良工事実施。																				
H28				0	29年3月、道路改良工事実施。																				
H29		▲ 302,250		▲ 302,250																					
H30		▲ 82,150		▲ 82,150																					
H31																									
H32																									
累計	2,126,400	▲ 384,400	1,702,939	39,061																					
16	★	F	-	2	-	1	-	1	市街地復興効 果促進事業	広野町	町	町	直接	完了	207,439	24	~	28							
																			H24	2,400			2,400		
																			H25						
																			H26						
																			H27	211,749			211,749		
																			H28	25,461		2,755	22,706	第Ⅱ期災害公営住宅駐車場整備完了。	
																			H29						
																			H30		▲ 28,090		▲ 28,090		
																			H31		▲ 45,568		▲ 45,568		
																			H32						
																			累計	239,610	▲ 73,658	2,755	163,197		
																			18	D	-	14	-	1	-
H24	80,000		13,616	66,384																					
H25	37,283		30,665	6,618	H25年4月工事着手。H26年5月竣工。																				
H26			58,311	▲ 58,311																					
H27																									
H28																									
H29																									
H30																									
H31																									
H32																									
累計	117,283	0	102,592	14,691																					
19	D	-	22	-	1	-		都市公園事業 (浅見川地区 防災緑地) ※施設費	浅見川地 区	県	県	直接	完了	3,150,000	24	~	28	H23							
																		H24	180,000		10,545	169,455			
																		H25	570,000		156,644	413,356	25年11月 盛土工実施		
																		H26	487,500		235,977	251,523	27年3月盛土工		
																		H27	1,125,000		562,056	562,944	27年10月 園路工実施		
																		H28			935,742	▲ 935,742	29年3月 園路工、植栽工施工		
																		H29							
																		H30							
																		H31							
																		H32							
																		累計	2,362,500	0	1,900,964	461,536			

20	D	-	22	-	2	-	都市公園事業 (浅見川地区 防災緑地) ※用地費	浅見川地区	県	県	直接	完了	327,000	24	~	29	H23					25年3月、用地交渉実施
																	H24	40,000			40,000	
																	H25	93,333		24,673	68,660	25年9月 用地交渉実施
																	H26	66,666		121,976	▲ 55,310	27年3月 用地交渉実施
																	H27			33,207	▲ 33,207	
																	H28	18,000		3,145	14,855	29年1月 町下水道補償工事
																	H29			31,221	▲ 31,221	30年2月 町下水道補償工事完了
																	H30					
																	H31					
																	H32					
累計	217,999	0	214,222	3,777																		
21	◆	D	-	4	-	1	災害公営住宅 整備事業(駐 車場整備)	下浅見川 字桜田地区	町	町	直接	完了	10,643	25	~	26	H23					
																	H24					
																	H25	4,800			4,800	
																	H26		3,714	6,903	▲ 3,189	H26年度事業完了
																	H27					
																	H28					
																	H29					
																	H30					
																	H31					
																	H32					
累計	4,800	3,714	6,903	1,611																		
23	◆	D	-	14	-	1	造成宅地滑動 崩落緊急対策 事業(工損調 査事業)	下北迫宇 苗代替地区	町	町	直接	完了	4,000	25	~	26	H23					
																	H24					
																	H25	3,200			3,200	
																	H26			2,149	▲ 2,149	H26年4月 調査完了
																	H27					
																	H28					
																	H29					
																	H30					
																	H31					
																	H32					
累計	3,200	0	2,149	1,051																		
24	D	-	4	-	2	-	災害公営住宅 整備事業等 (災害公営住 宅の整備、災 害公営住宅に 係る用地取得 造成等)	折木地区	町	町	直接	完了	467,484	25	~	28	H23					
																	H24					
																	H25	64,837			64,837	
																	H26	102,494	▲ 88,678	10,464	3,352	H26年1月 用地取得済、測量設計着手
																	H27	44,043		72,105	▲ 28,062	H28年1月 造成工事発注
																	H28	241,356	45,183	317,202	▲ 30,663	
																	H29					
																	H30					
																	H31		▲ 187	▲ 2,177	1,990	
																	H32					
累計	452,730	▲ 43,682	397,594	11,454																		
25	D	-	20	-	2	-	都市防災推進 事業(防災備 蓄倉庫整備)	下北迫宇 岩作地内	町	町	直接	完了	133,084	26	~	28	H23					
																	H24					
																	H25					
																	H26	8,538		2,718	5,820	測量設計、建築設計業務発注
																	H27	92,280		41,834	50,446	H27年10月 防災備蓄倉庫工事発注
																	H28		▲ 1,006	54,435	▲ 55,441	H28年8月 完成 事業完了
																	H29					
																	H30					
																	H31					
																	H32					
累計	100,818	▲ 1,006	98,987	825																		

26	D	-	5	-	1	-	災害公営住宅 家賃低廉化事業	下浅見川 字桜田地区	町	町	直接	完了	256,525	26	~	32	H23								
																	H24								
																	H25								
																	H26	24,878		9,887	14,991	低廉化事業着手			
																	H27	49,757		34,370	15,387	事業継続			
																	H28	36,946		32,262	4,684	事業継続			
																	H29	31,927	46,865	52,422	26,370	事業継続			
																	H30		7,405	48,285	▲ 40,880	事業継続			
																	H31		14,824	33,584	▲ 18,760	事業継続			
																	H32		11,855	13,647	▲ 1,792	事業完了			
累計	143,508	80,949	224,457	0																					
27	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	下浅見川 字桜田地区	町	町	直接	完了	29,657	26	~	32	H23								
																	H24								
																	H25								
																	H26	1,611		1,074	537	低減事業着手			
																	H27	3,224		3,556	▲ 332	事業継続			
																	H28		7,531	3,314	4,217	事業継続			
																	H29		2,945	3,957	▲ 1,012	事業継続			
																	H30		4,830	3,825	1,005	事業継続			
																	H31		2,098	3,207	▲ 1,109	事業継続			
																	H32			2,724	▲ 2,724	事業完了			
累計	4,835	17,404	21,657	582																					
28	◆	D	-	20	-	2	-	都市防災推進 事業(防災備 蓄倉庫整備効 果促進事業)	下北迫字 岩作地内	町	町	直接	完了	11,040	28	~	29	H23							
																		H24							
																		H25							
																		H26							
																		H27							
																		H28	8,831		5,133	3,698	事業継続		
																		H29			3,628	▲ 3,628	H29年度事業完了		
																		H30							
																		H31							
																		H32							
累計	8,831	0	8,761	70																					
29	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業(補助率変 更分)	下浅見川 字桜田地区	町	町	直接	完了	56,847	31	~	32	H23								
																	H24								
																	H25								
																	H26								
																	H27								
																	H28								
																	H29								
																	H30		15,855		15,855	低廉化事業着手			
																	H31		31,517	15,924	15,593	事業継続			
																	H32			30,834	▲ 30,834	事業完了			
累計	0	47,372	46,758	614																					
30	◆	D	-	4	-	1	-	災害公営住宅 整備事業(道 路整備)	下浅見川 字桜田地区	町	町	直接	完了	35,772	24	~	26	H23							
																		H24		28,615	28,615	0	効果促進事業への切り出し		
																		H25							
																		H26							
																		H27					事業完了		
																		H28							
																		H29							
																		H30							
																		H31							
																		H32							
累計	0	28,615	28,615	0																					

