

(様式1)

広野町 復興交付金事業計画 令和元年度進捗状況報告 総括表

令和2年3月末時点

(単位:千円)

	年度	交付額 (国費)	契約済額 (国費相当額)
	広野町 交付分	H23	33,750
H24		1,085,887	196,551
H25		1,483,924	1,020,065
H26		458,296	716,402
H27		732,527	442,225
H28		606,144	907,533
H29		31,927	216,304
H30		0	147,085
H31		0	77,798
H32		0	0
合計		4,432,455	3,723,963

(単位:千円)

<参考>	復興交付金基金の状況				
	基金残高 A+B-C-D	交付額累計 A	利息額累計 B	取崩額累計 C	国庫返還額累計 D
	128,893	4,432,455	3,742	3,723,963	583,341

(単位:千円)

<参考> 都道府県交付分 (うち、当該市町村分)	年度	交付額 (国費)	契約済額 (国費相当額)
		H23	16,000
H24		260,000	34,836
H25		1,056,801	542,579
H26		1,142,166	1,134,324
H27		2,232,200	1,158,298
H28		18,000	961,456
H29		0	31,221
H30		0	0
H31		0	0
H32		0	0
合計		4,725,167	3,862,714

<交付実績>

(単位:千円)

区分	交付実績 A+B-C-D	交付済額 (令和元年度事業分まで) A	事業間流用増減額 (令和元年度事業分まで) B	単年度型事業 執行残額 C	基金型事業 国庫返還済額 D
市町村交付分	3,849,114	4,432,455	0	0	583,341
都道府県交付分	3,863,805	4,725,167	▲ 384,400	0	476,962
合計	7,712,919	9,157,622	▲ 384,400	0	1,060,303

※令和元年度末までに執行が可能な実績として、令和元年度事業分までの交付額・事業間流用増減額から、執行残額として国庫に返還した金額を減じた額。

(様式2A)

広野町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 文部科学省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況			
17	A	-	4	-	1	-	埋蔵文化財試掘調査事業 (被災個人住宅試掘・記録保存調査)	広野町全 域	町	町	直接	廃止	13,050	24	~	29	H23				0			
																	H24	9,787		0	9,787			
																	H25			0	0			
																	H26			0	0			
																	H27			0	0			
																	H28			0	0			
																	H29			0	0			
																	H30			0	0			
																	H31			0	0			
																	H32			0	0			
																	累計	9,787	0	0	9,787			
																	22	A	-	4	-		2	-
H24				0																				
H25	2,268		1,106	1,162																				
H26	0		0	0																				
H27	0		100	▲100																				
H28				0																				
H29				0																				
H30				0																				
H31				0																				
H32				0																				
累計	2,268	0	1,206	1,062																				
													市町村 交付分		各年度 別合計									
													H23	0	0	0	0							
													H24	9,787	0	0	9,787							
													H25	0	0	0	0							
													H26	0	0	0	0							
													H27	0	0	0	0							
													H28	0	0	0	0							
													H29	0	0	0	0							
													H30	0	0	0	0							
													H31	0	0	0	0							
													H32	0	0	0	0							
													13,050	市町村交付分 計	9,787	0	0	9,787						
													都道県 交付分		各年度 別合計									
													H23	0	0	0	0							
													H24	0	0	0	0							
													H25	2,268	0	1,106	1,162							
													H26	0	0	0	0							
													H27	0	0	100	▲100							
													H28	0	0	0	0							
													H29	0	0	0	0							
													H30	0	0	0	0							
													H31	0	0	0	0							
													H32	0	0	0	0							
													3,024	都道県交付分 計	2,268	0	1,206	1,062						
													市町村 都道県 計		各年度 別合計									
													H23	0	0	0	0							
													H24	9,787	0	0	9,787							
													H25	2,268	0	1,106	1,162							
													H26	0	0	0	0							
													H27	0	0	100	▲100							
													H28	0	0	0	0							
													H29	0	0	0	0							
													H30	0	0	0	0							
													H31	0	0	0	0							
													H32	0	0	0	0							
													16,074	合計	12,055	0	1,206	10,849						

広野町 復興交付金事業計画 令和元年度進捗状況報告 総括表

省庁名 国土交通省

令和2年3月末時点

(千円)

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
1	D	-	20	-	1	-	都市防災推進 事業(広野町 復興まちづくり 計画(仮称)策 定)	広野町域	町	町	直接	完了	45,000	23	~	25	H23	22,500		22,500	H24年5月計画作成業務委託発注。	
																	H24		22,499	▲ 22,499		
																	H25	11,250	11,183	67	H25年7月計画作成業務委託発注。	
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	33,750	0	33,682	68	
2	D	-	23	-	1	-	防災集団移転 促進事業	下北迫字 苗代替外 1地区	町	町	直接	完了	6,300	23	~	23	H23	11,250		11,250	H24年7月移転候補地検討委託業務発注。	
																	H24		4,725	▲ 4,725		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28		▲ 6,525	▲ 6,525		
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	11,250	▲ 6,525	4,725	0	
3	◆	D	-	22	-	1	防災緑地基本 計画策定事業	浅見川地 区	県	県	直接	完了	20,000	23	~	23	H23	16,000		16,000	25年3月、基本計画に関連する設計調査業務を実施	
																	H24		12,209	▲ 12,209		
																	H25			0		
																	H26			0		
																	H27			0		
																	H28			0		
																	H29			0		
																	H30			0		
																	H31			0		
																	H32			0		
																	累計	16,000	0	12,209		3,791
4	D	-	1	-	1	-	道路事業(市 街地相互の接 続道路等)	広野小高 線(現道)	町	町	直接	完了	303,992	24	~	30	H23	141,825	488	141,337	H24年6月実施設計発注。	
																	H24	107,725	26,243	81,482	H25年6月設計完了。H25年9月用地買収着手。	
																	H25	17,050	27,452	▲ 10,402	H27年1月 一部道路改良舗装工事発注済。	
																	H26					
																	H27		▲ 31,006	36,539	▲ 67,545	H27年12月 一部道路改良舗装(L=100m)工事発注済。
																	H28			41,328	▲ 41,328	H28年8月 一部道路改良舗装(L=203m)工事発注済。
																	H29			22,450	▲ 22,450	H29年9月 一部道路改良舗装工事発注済。
																	H30			7,910	▲ 7,910	
																	H31			1,413	▲ 1,413	
																	H32				0	
																	累計	266,600	▲ 31,006	163,823	71,771	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
5	D	-	1	-	2	-	道路事業(市 街地相互の接 続道路等)	久保田1 号線	町	町	直接 完了	811,699	24	~	29	H23			0	H24年6月測量設計委託発注。	
																H24	99,975		34,641	65,334	
																H25	402,225		217,742	184,483	H25年6月設計完了。H25年7月用地買収着手。同月工事着手。
																H26	172,050		122,484	49,566	H26年9月JRアンダー工事完了。
																H27			983	▲ 983	
																H28		▲ 45,183		▲ 45,183	H28.9月道路新設工(L=501m)工事発注済。
																H29			104,470	▲ 104,470	H29.6月道路新設工工事発注済。
																H30				0	
																H31				0	
																H32				0	
																累計	674,250	▲ 45,183	480,320	148,747	
6	D	-	1	-	3	-	道路事業(市 街地相互の接 続道路等)	浜田線	町	町	直接 完了	80,437	24	~	30	H23			0	H24年6月測量設計委託発注。	
																H24	24,025			24,025	
																H25	18,600		2,877	15,723	H25年3月設計完了。H26年4月用地買収着手。
																H26			5,742	▲ 5,742	用地買収
																H27	14,858		2,533	12,325	用地買収
																H28	4,855		81	4,774	用地買収
																H29			3,369	▲ 3,369	H29.6月道路改良舗装工事発注済。
																H30			25,030	▲ 25,030	
																H31				0	
																H32				0	
																累計	62,338	0	39,632	22,706	
7	D	-	1	-	4	-	道路事業(市 街地相互の接 続道路等)	JR常磐線 広野駅 自由通路	町	町	直接 完了	437,988	24	~	29	H23			0		
																H24	9,300			9,300	
																H25	48,825			48,825	H25年11月測量設計発注。
																H26			14,817	▲ 14,817	JR協議
																H27	89,751		27,505	62,246	JR工事協定(27年度、28年度)協定締結済
																H28	191,564		220,367	▲ 28,803	JR工事協定(28年度)工事協定 完了
																H29			21,535	▲ 21,535	二線橋付帯工事
																H30				0	
																H31				0	
																H32				0	
																累計	339,440	0	284,224	55,216	
8	D	-	1	-	5	-	道路事業(市 街地相互の接 続道路等)	下浅見川 線	町	町	直接 完了	397,741	24	~	28	H23			0	H24年8月測量設計委託発注。	
																H24	12,400		3,088	9,312	
																H25	76,725		11,408	65,317	H25年6月工事着手。(一部完了)
																H26	71,300		22,863	48,437	残工区工事未着手。
																H27	138,456		124,469	13,987	H27年10月 橋梁整備工事発注
																H28	9,368		132,435	▲ 123,067	H29年3月整備工事完了
																H29				0	
																H30				0	
																H31				0	
																H32				0	
																累計	308,249	0	294,263	13,986	
9	D	-	1	-	6	-	道路事業(市 街地相互の接 続道路等)	広長久保 田線	町	町	直接 継続	427,790	24	~	31	H23			0	H24年6月測量設計委託発注。	
																H24	123,000			123,000	
																H25	88,500		26,407	62,093	H25年6月設計完了。H25年9月用地買収着手。
																H26	52,500		17,779	34,721	H26年8月 一部道路改良舗装工事発注済。H27年5月完了。
																H27			54,251	▲ 54,251	H27年12月(約400m舗装)発注済。H28年3月完了。
																H28	56,842		10,689	46,153	用地買収
																H29			15,196	▲ 15,196	H29年道路改良着手
																H30			63,305	▲ 63,305	
																H31			58,155	▲ 58,155	
																H32				0	
																累計	320,842	0	245,782	75,060	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
10	D	-	1	-	7	-	道路事業(市 街地相互の接 続道路等)	(仮) 2号線	町	町	直接	完了	193,694	24	~	29	H23			0	H24年6月測量設計委託発注。	
																	H24	54,000		0	54,000	
																	H25	21,750		14,069	7,681	H25年6月設計完了。H25年8月用地買収着手。
																	H26			21,342	▲ 21,342	H27年3月一部工事(25繰越分)完了。H27年4月一部工事(26年
																	H27	88,409		44,328	44,081	H27年12月(約200m舗装)発注済。H28年3月完了。
																	H28	30,921		48,113	▲ 17,192	H28年5月(約180m舗装)発注済。取付道路工H28年11月(約
																	H29		▲ 49,810	0	▲ 49,810	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	195,080	▲ 49,810	127,852	17,418	
11	D	-	1	-	8	-	道路事業(市 街地相互の接 続道路等)	(仮) 3号線	町	町	直接	完了	26,845	24	~	26	H23			0		
																	H24	35,250		2,503	32,747	
																	H25			12,638	▲ 12,638	H25年10月用地買収着手。
																	H26			4,696	▲ 4,696	H26年11月 全線工事完了
																	H27		▲ 15,117		▲ 15,117	
																	H28			0	0	
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	35,250	▲ 15,117	19,837	296	
12	D	-	1	-	9	-	道路事業(市 街地相互の接 続道路等)	(仮) 4号線	町	町	直接	完了	170,998	24	~	28	H23			0	H24年6月測量設計委託発注。	
																	H24	22,500		0	22,500	
																	H25	51,750		8,050	43,700	H25年6月設計完了。H25年10月用地買収着手。
																	H26	7,875		64,203	▲ 56,328	H27年2月一部工事完了。
																	H27		46,123	0	46,123	H27年12月(約200m)発注済。
																	H28			30,310	▲ 30,310	用地買収。H28年4月完了。
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	82,125	46,123	102,563	25,685	
13	D	-	4	-	1	-	災害公営住宅 整備事業等 (災害公営住宅 の整備、災害 公営住宅に係 る用地取得 造成等)	下浅見川 字桜田地区	町	町	直接	完了	1,191,260	24	~	26	H23			0	H24年6月建築設計業務発注。H24年6月敷地造成工事設計業	
																	H24	450,625	▲ 31,299	86,376	332,950	務発注。H24年11月造成工事発注。
																	H25	540,054		650,941	▲ 110,887	
																	H26		82,974	321,592	▲ 238,618	H26年9月 建築竣工。
																	H27			0	0	
																	H28			0	0	
																	H29			0	0	
																	H30			0	0	
																	H31			▲ 31,299	31,299	
																	H32			0	0	
																	累計	990,679	51,675	1,027,610	14,744	
14	◆	D	-	1	-	1	都市公園事業	下浅見川 字本町地区	町	町	直接	完了	34,000	24	~	28	H23			0		
																	H24	20,800			20,800	
																	H25	6,400		7,842	▲ 1,442	H25年9月用地取得。
																	H26			0	0	設計未着手。
																	H27			0	0	
																	H28			9,315	▲ 9,315	H28年8月 設計完了。H29年3月 整備工事完了
																	H29			0	0	
																	H30			0	0	
																	H31			0	0	
																	H32			0	0	
																	累計	27,200	0	17,157	10,043	

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
15	D	-	1	-	10	-	道路事業(市 街地相互の接 続道路等)	広野小高 線(北迫 工区)	県	県	直接	完了	2,177,499	24	~	28	H23			0	24年9月、用地測量実施。24年12月、橋梁修正設計実施。	
																	H24	40,000		12,082	27,918	
																	H25	391,200		360,156	31,044	25年11月、道路改良工発注
																	H26	588,000		776,371	▲188,371	27年3月、道路改良工実施
																	H27	1,107,200		562,935	544,265	28年3月、道路改良工事実施。
																	H28	0		22,569	▲22,569	29年3月、道路改良工事実施。
																	H29		▲302,250		▲302,250	
																	H30		▲82,150		▲82,150	
																	H31				0	
																	H32				0	
累計	2,126,400	▲384,400	1,734,113	7,887																		
16	★	F	-	2	-	1	市街地復興効 果促進事業	広野町	町	町	直接	継続	207,439	24	~	32	H23			0		
																	H24	2,400		0	2,400	
																	H25			0	0	
																	H26			0	0	
																	H27	211,749		0	211,749	
																	H28	25,461		2,755	22,706	第Ⅱ期災害公営住宅駐車場整備完了。
																	H29			0	0	
																	H30		▲28,090		▲28,090	
																	H31		▲45,568		▲45,568	
																	H32				0	
累計	239,610	▲73,658	2,755	163,197																		
18	D	-	14	-	1	-	造成宅地滑動 崩落緊急対策 事業	下北迫宇 苗代替地 区	町	町	直接	完了	140,740	24	~	25	H23			0	H24年9月測量設計業務発注。	
																	H24	80,000		13,616	66,384	
																	H25	37,283		30,665	6,618	H25年4月工事着手。H26年5月竣工。
																	H26			58,311	▲58,311	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	117,283	0	102,592	14,691																		
19	D	-	22	-	1	-	都市公園事業 (浅見川地区 防災緑地) ※施設費	浅見川地 区	県	県	直接	完了	3,150,000	24	~	28	H23			0	25年3月、詳細設計実施	
																	H24	180,000		10,545	169,455	
																	H25	570,000		156,644	413,356	25年11月 盛土工実施
																	H26	487,500		235,977	251,523	27年3月盛土工
																	H27	1,125,000		562,056	562,944	27年10月 園路工実施
																	H28			935,742	▲935,742	29年3月 園路工、植栽工施工
																	H29			0	0	
																	H30				0	
																	H31				0	
																	H32				0	
累計	2,362,500	0	1,900,964	461,536																		
20	D	-	22	-	2	-	都市公園事業 (浅見川地区 防災緑地) ※用地費	浅見川地 区	県	県	直接	完了	327,000	24	~	29	H23			0	25年3月、用地交渉実施	
																	H24	40,000			40,000	
																	H25	93,333		24,673	68,660	25年9月 用地交渉実施
																	H26	66,666		121,976	▲55,310	27年3月 用地交渉実施
																	H27			33,207	▲33,207	
																	H28	18,000		3,145	14,855	29年1月 町下水道補償工事
																	H29			31,221	▲31,221	30年2月 町下水道補償工事完了
																	H30				0	
																	H31				0	
																	H32				0	
累計	217,999	0	214,222	3,777																		

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況		
21	◆	D	-	4	-	1	-	1	災害公営住宅 整備事業(駐 車場整備)	下浅見川 字桜田地 区	町	町	直接	完了	10,643	25	~	26	H23				0	H26年度事業完了
																			H24				0	
																			H25	4,800		0	4,800	
																			H26		3,714	6,903	▲ 3,189	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計																		4,800	3,714	6,903	1,611			
23	◆	D	-	14	-	1	-	1	造成宅地滑動 崩落緊急対策 事業(工損調 査事業)	下北迫宇 苗代替地 区	町	町	直接	完了	4,000	25	~	26	H23				0	H26年4月 調査完了
																			H24				0	
																			H25	3,200		0	3,200	
																			H26			2,149	▲ 2,149	
																			H27				0	
																			H28				0	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計																		3,200	0	2,149	1,051			
24		D	-	4	-	2	-		災害公営住宅 整備事業等 (災害公営住 宅の整備、災 害公営住宅に 係る用地取得 造成等)	折木地区	町	町	直接	完了	467,484	25	~	28	H23				0	H26年1月 用地取得済、測量設計着手 H28年1月 造成工事発注
																			H24				0	
																			H25	64,837		0	64,837	
																			H26	102,494	▲ 88,678	10,464	3,352	
																			H27	44,043		72,105	▲ 28,062	
																			H28	241,356	45,183	317,202	▲ 30,663	
																			H29				0	
																			H30				0	
																			H31		▲ 187	▲ 2,177	1,990	
																			H32				0	
累計																		452,730	▲ 43,682	397,594	11,454			
25		D	-	20	-	2	-		都市防災推進 事業(防災備 蓄倉庫整備)	下北迫宇 岩作地内	町	町	直接	完了	133,084	26	~	28	H23				0	測量設計、建築設計業務発注 H27年10月 防災備蓄倉庫工事発注 H28年8月 完成 事業完了
																			H24				0	
																			H25				0	
																			H26	8,538		2,718	5,820	
																			H27	92,280		41,834	50,446	
																			H28		▲ 1,006	54,435	▲ 55,441	
																			H29				0	
																			H30				0	
																			H31				0	
																			H32				0	
累計																		100,818	▲ 1,006	98,987	825			
26		D	-	5	-	1	-		災害公営住宅 家賃低廉化事 業	下浅見川 字桜田地 区	町	町	直接	継続	242,979	26	~	32	H23				0	低廉化事業着手 事業継続 事業継続 事業継続 事業継続 事業継続
																			H24				0	
																			H25				0	
																			H26	24,878		9,823	15,055	
																			H27	49,757		34,122	15,635	
																			H28	36,946		32,056	4,890	
																			H29	31,927	46,865	41,509	37,283	
																			H30		7,405	46,998	▲ 39,593	
																			H31		14,824	32,478	▲ 17,654	
																			H32				0	
累計																		143,508	69,094	196,986	15,616			

No.	事業番号						事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費		全体 事業 期間		年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況
27	D	-	6	-	1	-	東日本大震災 特別家賃低減 事業	下浅見川 字桜田地区	町	町	直接	継続	29,657	26	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26	1,611		1,074	537	低減事業着手
																	H27	3,224		3,556	▲ 332	事業継続
																	H28		7,531	3,314	4,217	事業継続
																	H29		2,945	4,147	▲ 1,202	事業継続
																	H30		4,830	3,842	988	事業継続
																	H31		2,098	3,341	▲ 1,243	事業継続
																	H32				0	
																	累計	4,835	17,404	19,274	2,965	
28	◆	D	-	20	-	2	都市防災推進 事業(防災備 蓄倉庫整備効 果促進事業)	下北迫宇 岩作地内	町	町	直接	完了	11,040	28	~	29	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28	8,831		5,133	3,698	事業継続
																	H29			3,628	▲ 3,628	H29年度事業完了
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	8,831	0	8,761	70	
29	D	-	5	-	2	-	災害公営住宅 家賃低廉化事 業(補助率変 更分)	下浅見川 字桜田地区	町	町	直接	継続	56,847	31	~	32	H23				0	
																	H24				0	
																	H25				0	
																	H26				0	
																	H27				0	
																	H28				0	
																	H29				0	
																	H30		15,855		15,855	低廉化事業着手
																	H31		31,517	15,887	15,630	事業継続
																	H32				0	
																	累計	0	47,372	15,887	31,485	
30	◆	D	-	4	-	1	災害公営住宅 整備事業(道 路整備)	下浅見川 字桜田地区	町	町	直接	完了	35,772	24	~	26	H23				0	
																	H24		28,615	28,615	0	効果促進事業への切り出し
																	H25				0	
																	H26				0	事業完了
																	H27				0	
																	H28				0	
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	0	28,615	28,615	0	
31	◆	D	-	4	-	2	災害公営住宅 整備事業(道 路整備)	折木地区	町	町	直接	完了	2,489	26	~	28	H23				0	
																	H24				0	
																	H25				0	
																	H26		1,990	1,990	0	効果促進事業への切り出し
																	H27				0	
																	H28				0	事業完了
																	H29				0	
																	H30				0	
																	H31				0	
																	H32				0	
																	累計	0	1,990	1,990	0	

No.	事業番号	事業名	地区名 施設名	交付 団体	事業 実施 主体	直接 ／ 間接	継続 ／ 完了	全体 事業費	全体 事業 期間	年度	交付額 (国費)	事業間 流用額 (国費)	契約済額 (国費相当額)	執行残額 (国費相当額)	事業の進捗状況	
										H23	33,750	0	0	33,750		
										H24	1,076,100	▲ 2,684	196,551	876,865		
										H25	1,483,924	0	1,020,065	463,859		
										H26	458,296	0	716,402	▲ 258,106		
										H27	732,527	0	442,225	290,302		
										H28	606,144	0	907,533	▲ 301,389		
										H29	31,927	0	216,304	▲ 184,377		
										H30	0	0	147,085	▲ 147,085		
										H31	0	2,684	77,798	▲ 75,114		
										H32	0	0	0	0		
										5,469,918	市町村交付分 計	4,422,668	0	3,723,963		698,705
										H23	16,000	0	0	16,000		
										H24	260,000	0	34,836	225,164		
										H25	1,054,533	0	541,473	513,060		
										H26	1,142,166	0	1,134,324	7,842		
										H27	2,232,200	0	1,158,198	1,074,002		
										H28	18,000	0	961,456	▲ 943,456		
										H29	0	▲ 302,250	31,221	▲ 333,471		
										H30	0	▲ 82,150	0	▲ 82,150		
										H31	0	0	0	0		
										H32	0	0	0	0		
										5,674,499	都道府県交付分 計	4,722,899	▲ 384,400	3,861,508		476,991
										H23	49,750	0	0	49,750		
										H24	1,336,100	▲ 2,684	231,387	1,102,029		
										H25	2,538,457	0	1,561,538	976,919		
										H26	1,600,462	0	1,850,726	▲ 250,264		
										H27	2,964,727	0	1,600,423	1,364,304		
										H28	624,144	0	1,868,989	▲ 1,244,845		
										H29	31,927	▲ 302,250	247,525	▲ 517,848		
										H30	0	▲ 82,150	147,085	▲ 229,235		
										H31	0	2,684	77,798	▲ 75,114		
										H32	0	0	0	0		
										11,144,417	合計	9,145,567	▲ 384,400	7,585,471	1,175,696	